



1600 2nd Avenue SW, Suite 27
Minot, ND 58703
tel: 701 837-5813

September 19, 2018

Chris Owen, Federal Compliance Officer
City of Minot
515 2nd Ave SW
Minot, ND 58701

Subject: 2017 City of Minot Structure Demolition and Site Restoration Project No. 3755.4
Minot, North Dakota
CDM Smith PN: 117508-99273/114629
Change Order No. 2

Dear Mr. Owen:

Attached please find Change Order No. 2 to Berger Enterprises, LLC. for:

- Zero-balancing

The original contract price for this contract was \$1,225,435.00 and was executed on April 3, 2017. On September 15, 2017, Change Order No. 1 was executed adding 60 days to the contract and increasing the upper limit by \$500,000.00 to a revised contract amount of \$1,725,435.00. Change Order No. 1 was recommended due to an increase in the expected acquisitions late in the demo season and a push to get them completed before winter for safety reasons and to be better prepared for the planned floodwall projects in the Spring of 2018.

This Change Order (No. 2) will be a zero-balancing change order reducing the contract amount to the actual amount of work completed. The total amount the contractor completed is \$1,399,556.90. CDM Smith recommends that the contract amount be decreased by \$325,878.10 bringing the new contract amount to \$1,399,556.90. All other terms and conditions of the original contract are to remain valid and enforceable.

CDM Smith recommends approval of this change order by the Owner. If approved, please return two executed sets to this office for distribution. Should you have any questions or need further assistance regarding this matter, please contact me at 701-837-5813.

Sincerely,

Wesley Hall
CDM Smith Inc.

Attachment



CHANGE ORDER

No. Two

PROJECT: 2017 City of Minot Structure Demolition and Site Restoration Project No. 3755.4
DATE OF ISSUANCE: September 19, 2018

CONTRACTOR: Berger Enterprises, LLC

CONTRACT FOR: City of Minot
2017 Structure Demolition and Site Restoration Project
Minot, North Dakota

ENGINEER: CDM Smith Inc.

ENGINEER's Project No. 117508-99273/114629

You are directed to make the following changes in the Contract Documents:
Description: \$325,878.10 reduction in contract amount.

Purpose of Change Order: This is a zero-balancing change order reducing the contract amount by \$325,878.10 to equal the amount of approved work eligible for payment,

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIME:

Original Contract Price

Original Contract Time

\$ 1,225,435.00

175
days

Previous Change Orders

Net change from Change Orders

\$ \$500,000.00

60
days

Contract Price Prior to this Change Order

Contract Time Prior to this Change Order

\$ 1,725,435.00

235
days

Net Decrease of this Change Order

\$ 325,878.10

Net Increase of this Change Order

0
days

Contract Price with all approved Change Orders

\$ 1,399,556.90

Contract Time with all approved Change Orders

235
days


This change order includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruptions, extended direct or general overhead, acceleration, material or other escalation which includes wages, and other impact costs.

RECOMMENDED:

by 
Engineer

9/19/2018
Date

APPROVED:

by 
Owner

11/6/18
Date

APPROVED:

by 
Contractor

9/20/18
Date